

NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND								
RUNYENJES CONSTITUENCY								
PROJECT IMPLEMENTATION STATUS REPORT AS AT 2022								
Financial Year	Project Name	Project Activity	Estimated Cost	Allocated Amount	Completion Date	Implementation Status	Expected beneficiaries	Remarks
2021/22	Employees' Salaries	Payment of staff salaries @ Ksh 2,693,220	2,693,220.00	2,693,220.00	30/11/2022	Ongoing	NG-CDFC Staff (6)	Continuous exercise
2021/22	Employees' Gratuity	Payment of Gratuity @Ksh 662,829.60 for 4 staff.	662,829.60	662,829.60	31/07/2022	Ongoing	NG-CDFC Staff (4)	Continuous exercise
2021/22	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence, office tea and other office expenses.	3,530,303.14	3,530,303.14	15/11/2022	Ongoing	NG-CDF	Continuous exercise
2021/22	NHIF	Payment of NHIF Deductions	70,500.00	70,500.00	30/11/2022	Ongoing	NG-CDFC Staff (6)	Continuous exercise
2021/22	NSSF	Payment of NSSF Deductions	168,480.00	168,480.00	30/11/2022	Ongoing	NG-CDFC Staff (6)	Continuous exercise
2021/22	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,000,000.00	1,000,000.00	31/08/2022	Ongoing	10 NG-CDFC Members	Continuous exercise
2021/22	Goods and Services	Designing and printing of calendar show casing Runyenjes NG-CDF Projects	100,000.00	100,000.00	29/02/2022	Complete & distributed	Community 142,360	Complete & distributed
2021/22	Goods and services	Purchase of fuel,maintenance, printing, stationery, Airtime, travel and subsistence	1,812,666.37	1,812,666.37	31/08/2022	Ongoing	16 Members	Continuous exercise
2021/22	Committee expenses	Payment of Committee sitting allowances, transport, conferences	800,000.00	800,000.00	30/06/2022	Ongoing	10 NG-CDFC	Continuous exercise
2021/22	NG-CDFC and PMC capacity building	Undertake Training of the PMCs, NGCDFCs and staff on NG-CDF Related issues	1,500,000.00	1,500,000.00	30/06/2022	Complete	250 Members	Complete
2021/22	Emergency Reserve		7,192,207.00					
2021/22	St Francis Ngoire Primary School	Construction of five door pit latrine	500,000.00	500,000.00	15/11/2022	Ongoing-95% complete only finishing works pending	300 students	95% complete only finishing works pending
2021/22	Karurumo Primary School	Construction of five door pit latrine	500,000.00	500,000.00	31/03/2022	Complete and in use	500 students	Complete
2021/22	Magaca primary School	Construction of two door pit latrine	200,000.00	200,000.00	30/11/2022	Procurement Ongoing	20 staff	Procurement Ongoing
2021/22	Ugweri Secondary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	15/11/2022	Ongoing-95% complete only finishing works pending	70 students	95% complete only finishing works pending
2021/22	Karurumo Primary School	Construction of nine door pit latrine	1,000,000.00	1,000,000.00	30/11/2022	Ongoing-Site handover has been handed over	500 students	Site handover
2021/22	Kanduri Secondary School	Construction of four door pit latrine and a urinal	500,000.00	500,000.00	30/11/2022	Ongoing-Site handover	150 students	Site handover
2021/22	Kasafari Secondary School	Construction of a two door pit latrine	300,000.00	300,000.00	30/11/2022	Ongoing-Procurement stage	20 staff	Ongoing-Procurement stage
2021/22	Gichera Primary School	Construction of four door pit latrine	400,000.00	400,000.00	30/11/2022	Ongoing-Procurement stage	200 students	Ongoing-Procurement stage

2021/22	Kanginga Primary School	Construction of four door pit latrine	400,000.00	400,000.00	15/12/2022	Ongoing- 10% done-the contractor has started digging the pit	200 students	Ongoing- 10% done-the contractor has started digging the pit
2021/22	Gatinda Primary School	Renovation of classrooms fixing of metallic casement doors and windows.	400,000.00	400,000.00		Not Started.	200 students	Re-allocation Request
2021/22	Nthagaiya Chief's Office	Completion of chief's office plastering, painting,tiling,ceiling, doors and windows	600,000.00	600,000.00		Not Started.	10,000 constituents	Re-allocation Request
2021/22	Kavuru Primary School	Construction of four door pit latrine	400,000.00	400,000.00	30/11/2022	Ongoing-Procurement stage	200 students	Ongoing-Procurement stage
2021/22	Mbuijeru Primary School	Construction of five door pit latrine	500,000.00	500,000.00	31/12/2022	Ongoing-BQ Development	300 students	BQ Development
2021/22	NG-CDFC Office	Renovation of office purchase of curtains	292,207.00	292,207.00		Not Started.	NG-CDF	Re-allocation Request
2021/22	Bursary Secondary Schools	To award bursary for needy students in the constituency	26,500,000.00	26,500,000.00	31/10/2022	Ongoing	11,000 beneficiaries	Cheques are being issued
2021/22	Bursary Tertiary Schools	To award bursary for needy students in the constituency	19,481,107.65	19,481,107.65	31/08/2022	Ongoing	4,100 beneficiaries	Cheques are being issued
2021/22	Bursary Special Schools	To award bursary for needy students in the constituency	2,000,000.00	2,000,000.00	07/07/2022	Ongoing	600 beneficiaries	Cheques are being issued
2021/22	Sports Projects	To Carry out constituency sports tournament where the winning teams will be awarded with balls, uniforms and trophies where facilitation of the tournament @ Kshs 1,201,777.58 and purchase of balls and uniforms totaling	2,741,777.58	2,741,777.58	15/11/2022	Ongoing-tournament set to end on 31/7/2022	1800 constituents	Ongoing-tournament set to end on 31/7/2022
2021/22	Muganjuki Primary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	200 students	Procurement Ongoing
2021/22	Kariru Secondary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	150 students	Procurement Ongoing
2021/22	Kavutiri Primary School	Construction of 6 door pit latrine with 2 door disability friendly flush toilet i.e exhaustible to completion	1,100,000.00	1,100,000.00	15/12/2022	Ongoing-Procurement stage	350 students	Procurement Ongoing
2021/22	Kathanjuri Primary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	300 students	Procurement Ongoing
2021/22	St Joseph Kevote Primary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	200 students	Procurement Ongoing
2021/22	Kariru Assistant Chief's office	Construction of one disability friendly pit latrine to completion	141,777.58	141,777.58	31/12/2022	Ongoing-BQ Development	2,800 constituents	Development of BQ
2021/22	Iriari Primary School	Purchase of 80 desks @3,500 and 80 chairs @1500.	400,000.00	400,000.00	30/11/2021	Complete and in use	80 students	Complete
2021/22	Kathari Primary School	Renovation of 6 classrooms: Flooring,Re-roofing, plastering, painting ,fixing steel casement windows and doors	2,300,000.00	2,300,000.00	15/11/2022	Ongoing-98% complete only finishing works pending	250 students	98% complete
2021/22	Mufu Primary School	Renovation of classrooms: Flooring, Re-roofing, plastering and painting of 7 classrooms. Fixing of one steel casement door and 5 windows.	2,300,000.00	2,300,000.00	15/11/2022	Ongoing-95% complete only finishing works pending	350 students	95% complete
2021/22	Canon Herbert Ikuura Primary School	Renovation of 5 classrooms : Concreting slab, floor screed , painting, re-roofing, fixing steel fabricated doors and windows with window panes	2,000,000.00	2,000,000.00	31/03/2022	Complete and in use	180 students	Complete

2021/22	Kanginga Primary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	30/04/2022	Complete and in use	50 students	Complete
2021/22	Karurumo Primary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	30/04/2022	Complete and in use	50 students	Complete
2021/22	Gaitutu Primary School	Purchase of 2 Acres land	2,500,000.00	2,500,000.00	31/01/2023	Ongoing-Procurement stage	500 students	
2021/22	Matururi Primary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	30/11/2022	Complete and in use	50 students	Complete
2021/22	Gatinda Primary School	Renovation of 8 classrooms:Re-Roofing,Flooring,plastering,painting,fixing of window panes and fascia boards	1,200,000.00	1,200,000.00	31/12/2022	Ongoing-BQ Development	400 students	development of boq
2021/22	Kithunguthia primary School	Renovation of classrooms-Re-roofing and painting of 10 classrooms, Tiling , fixing of window panes and permanent vents in four classrooms	2,300,000.00	2,300,000.00	15/11/2022	Ongoing-98% complete only finishing works pending	500 students	98% complete
2021/22	Karumiri Primary School	Purchase of 1/4 acre of land	500,000.00	500,000.00	31/01/2023	Ongoing- at procurement stage	250 students	land procurement
2021/22	Nihagaiya Primary School	Renovation of 5 classrooms; Re-roofing,plastering , painting and tiling	2,300,000.00	2,300,000.00	31/12/2022	Ongoing-65% complete,painting,flooring and other finishing works pending	300 students	65% complete
2021/22	Ngarari Primary School	Construction of a 4 roomed administration block to roofing stage.	2,500,000.00	2,500,000.00	30/04/2022	Complete and in use	15 staff	Complete
2021/22	Kiarimui Primary School	Re-construction of a classroom:Walling, Plastering, Trusses, Construction of 2 no. Of columns	400,000.00	400,000.00	30/09/2021	Complete and in use	50 students	Complete
2021/22	Gitare Primary School	Renovation of Classrooms: Re-roofing and painting of 8 classrooms , Floor screed, construction of incomplete gable walls , Window repair, Fixing broken window panes in 3 classrooms	2,307,952.21	2,307,952.21	30/04/2022	Complete and in use	400 students	Complete
2021/22	Nduuri Primary School	Renovation of 6 classrooms:Re-roofing ,flooring, painting, fixing of 6 doors and fixing fasciboard.	1,800,000.00	1,800,000.00	28/02/2022	Complete and in use	300 students	Complete
2021/22	Kamugere Primary School	Purchase of administration block furniture: One Headteacher's chair and table-30,000,Deputy headteacher's and head of curriculum chair and table-15,000,one cabinet, 25,000,20 chairs, 50,000 and 10	200,000.00	200,000.00	28/02/2022	Complete and in use	13 staff	Complete
2021/22	Kigumo Boarding Primary School	Construction of 2 classrooms to completion	2,300,000.00	2,300,000.00	31/05/2022	Complete awaiting handover	100 students	Complete
2021/22	Kubukubu Boarding Primary School	Purchase of 100 desks @3,500 and 100 chairs @ 1,500 & 36 dining tables @ 16,000 and 72 foams @ Ksh 6,000	1,508,000.00	1,508,000.00	28/02/2022	Complete and in use	100 students	Complete
2021/22	Kubukubu Boarding Primary School	Purchase of 300 litre institutional jiko @ Ksh 492,000.00	492,000.00	492,000.00	28/02/2022	Complete and in use	400 students	Complete
2021/22	St Phillip Makengi Primary School	Construction of storey building with two classrooms on the ground and administration block on the first floor ; first phase construction of 2 classrooms with slab as a roof.	3,500,000.00	3,500,000.00	30/06/2023	Ongoing-15% complete - foundation works complete	100 students & 20 staff	15% complete - foundation works complete
2021/22	Gichugu Primary School	Completion of seven door modern exhaustible pit latrine sanitation block roofing,plastering,painting and fixing of fascia boards.The modern exhaustible pit latrine has been fitted with a pump	150,000.00	150,000.00	30/11/2021	Complete and in use	200 students	Complete
2021/22	Gikuuri Primary School	Re-location of the gate and access road from the field (demolition of four condemned classroom to pave way for the new access road, removal of tree stumps ,excavation and access formation)	200,000.00	200,000.00	31/12/2022	Ongoing-Development of BQ	600 students	Development of BQ
2021/22	Kathambaiconi Primary School	Renovation of classrooms: Re-roofing of 2 classrooms, Concreting of slab in 1 classroom.Tiling,plastering and painting of 3 classrooms.	1,300,000.00	1,300,000.00	31/03/2022	Complete and in use	150 students	Complete

2021/22	Karundori Primary School	Purchase of 1 acre of land	2,100,000.00	2,100,000.00	31/01/2023	Ongoing- at procurement stage	200 students	procurement stage
2021/22	Gatumbi Secondary School	Purchase of an 1/8 acre of land	300,000.00	300,000.00	31/01/2023	Ongoing- at procurement stage	250 students	land procurement ongoing
2021/22	Ciamanda Secondary School	Completion of 30 student laboratory;Construction of five benches, fixing of sinks, fixing of gas pipes and taps, fixing of water pipes and drainage works , wall plastering and painting (Project was initially funded by M.O.F for Ksh 1,600,000.00)	1,600,000.00	1,600,000.00	31/12/2022	Ongoing-65% complete; benches already done awaiting plastering and other works	30 students	65% complete
2021/22	Nyagari Secondary School	Completion of 30 student laboratory: Construction of five concrete benches , Fixing of sinks, gas pipes and taps,Electrical works ,Painting and Keying ,(The project is currently at roofing stage)	1,700,000.00	1,700,000.00	31/12/2022	Ongoing-65% complete benches already done awaiting plastering and other works	30 students	65% complete
2021/22	Karurumo secondary school	Completion of 30 student laboratory:Painting , Tiling of 5 working benches and electrical works (Initially funded by OPEC which laid the foundation then NGCDF funded them Ksh 1,500,000.00)	400,000.00	400,000.00	30/04/2022	Complete and in use	30 students	Complete
2021/22	Kathanjuri Secondary School	Completion of 30 students laboratory- Demolition and Re-construction of frontal wall and ringbeam ,Construction of 5 benches, fixing of sinks, gas pipes, taps, water pipes plumbing works, plastering, painting and tiling (Project cost 1,700,000.00)	1,700,000.00	1,700,000.00	31/10/2022	Complete and in use	30 students	Complete
2021/22	Mifvu Secondary School	Construction of 2 classrooms to completion	2,300,000.00	2,300,000.00	31/01/2022	Complete and in use	100 students	Complete
2021/22	SA Kyeni Secondary School	Renovation of classrooms- Flooring of 5 classrooms.Re-roofing, painting ,fixing of steel casement doors in 15 classrooms	2,000,000.00	2,000,000.00	30/04/2022	Complete and in use	250 students	Complete
2021/22	Kagaari Secondary School	Addition of funds for construction of 5 roomed administration block- Flooring, fixing of doors and windows , plastering, painting (Project was initially funded by M.O.F for Ksh 1M and parents contribution of Ksh 1M)	2,000,000.00	2,000,000.00	31/07/2022	Complete and in use	25 staff	Complete
2021/22	Mugui Secondary School	Completion of 30 student laboratory: Construction of 5 concrete benches , Fixing of sinks, gas pipes, taps ,electrical works , fixing of ceiling , tiling and keying (The lab was initially funded by parent's contribution for Ksh 2,709,803)	2,000,000.00	2,000,000.00	30/04/2022	Complete and in use	30 students	Complete
2021/22	St Francis Ngoire Secondary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	31/10/2022	Complete and in use	50 students	Complete
2021/22	St Micheal Kevote Secondary School	Construction of dining hall to roofing stage (Capacity of 150 students)	3,000,000.00	3,000,000.00	30/06/2023	Ongoing-45% complete-work done up to roofing stage	150 students	construction done to 45% upto roofing stage
2021/22	Gikuuri Secondary School	Completion of dining hall: Tiling, painting, construction of a paving slab, provision of hand washing points and plumbing works (Capacity of 250 students)	1,536,057.87	1,536,057.87	31/01/2022	Complete and in use	250 students	Complete
2021/22	St Mary Goretti Rukuriri Secondary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	15/12/2022	Ongoing- 10% complete @ foundation stage	50 students	construction ongoing- foundation stage
2021/22	N.I.C.A Kanduri Secondary School	Purchase of 3/4 acres of land	1,000,000.00	1,000,000.00	31/01/2023	Ongoing at procurement stage	200 students	procurement stage
2021/22	Kathari Assistant Chief	Purchase of 1/8 acre land	600,000.00	600,000.00	31/01/2023	Ongoing- at procurement stage	3,000 Constituents	procurement stage
2021/22	Karurumo chief's office	Completion of 3 roomed Chief's office-plastering, painting, tiling ,window and door fixing and tiling	500,000.00	500,000.00	31/10/2022	Complete and in use	10,000 Constituents	Complete
2021/22	Itonguri Assistant Chief's Office	Renovation of 2 roomed Assistant Chief's office-platering, painting, tiling and fixing fascia board	300,000.00	300,000.00	31/12/2022	Ongoing- procurement stage	4,500 Constituents	procurement done successfully
2021/22	Runyenjes East Chief's Office	Renovation of 3 roomed Chief's office- re-roofing, painting and flooring	300,000.00	300,000.00	31/12/2022	Ongoing- procurement stage	14,000 Constituents	procurement stage
2021/22	Kianjokoma Police Station	Completion of 9 roomed police station;Installation of doors, windows,construction of septic tank 60 cubic metres,soak pit,plumbing , drainage works & electrical works	1,000,000.00	1,000,000.00	30/04/2022	Complete and in use	24,000 Constituents	Complete

2021/22	Kyeni North West Chief's Camp	Renovation of 5 roomed Chief's office- Re-roofing,painting,electrical wiring,fixing of fascia board),	800,000.00	800,000.00	31/12/2022	Ongoing- procurement stage		procurement done successfully
2021/22	Mbuijeru Assistant Chief's office	Construction of one disability friendly flush pit latrine with a urinal	200,000.00	200,000.00	31/12/2022	Ongoing- procurement stage	10,000 Constituents	Procurement Ongoing
2021/22	Kagaari North West Chief's office	Renovation of 4 roomed Chief's office- re-roofing and painting	200,000.00	200,000.00	31/12/2022	Ongoing- procurement stage	3,000 Constituents	procurement ongoing
							8,000 Constituents	

137,088,879

ONGOING-PROJECTS/NOT STARTED PROJECTS

2021/22	St Francis Ngoire Primary School	Construction of five door pit latrine	500,000.00	500,000.00	15/11/2022	Ongoing-95% complete only finishing works pending		95% complete only finishing works pending
2021/22	Karurumo Primary School	Construction of five door pit latrine	500,000.00	500,000.00	31/03/2022	Complete and in use	300 students	Complete
2021/22	Magaca primary School	Construction of two door pit latrine	200,000.00	200,000.00	30/11/2022	Procurement Ongoing	500 students	Procurement Ongoing
2021/22	Ugweri Secondary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	15/11/2022	Ongoing-95% complete only finishing works pending	20 staff	95% complete only finishing works pending
2021/22	Karurumo Primary School	Construction of nine door pit latrine	1,000,000.00	1,000,000.00	30/11/2022	Ongoing-Site handover has been handed over	70 students	Site handover
2021/22	Kanduri Secondary School	Construction of four door pit latrine and a urinal	500,000.00	500,000.00	30/11/2022	Ongoing-Site handover	500 students	Site handover
2021/22	Kasafari Secondary School	Construction of a two door pit latrine	300,000.00	300,000.00	30/11/2022	Ongoing-Procurement stage	150 students	Ongoing-Procurement stage
2021/22	Gichera Primary School	Construction of four door pit latrine	400,000.00	400,000.00	30/11/2022	Ongoing-Procurement stage	20 staff	Ongoing-Procurement stage
2021/22	Kanginga Primary School	Construction of four door pit latrine	400,000.00	400,000.00	30/11/2022	Ongoing-Procurement stage	200 students	Ongoing-Procurement stage
2021/22	Kanginga Primary School	Construction of four door pit latrine	400,000.00	400,000.00	15/12/2022	Ongoing- 10% done-the contractor has started digging the pit	200 students	Ongoing- 10% done-the contractor has started digging the pit
2021/22	Gatinda Primary School	Renovation of classrooms fixing of metallic casement doors and windows.	400,000.00	400,000.00		Not Started.	200 students	Re-allocation Request
2021/22	Nthagaiya Chief's Office	Completion of chief's office plastering, painting,tiling,ceiling, doors and windows	600,000.00	600,000.00		Not Started.	10,000 constituents	Re-allocation Request
2021/22	Kavuru Primary School	Construction of four door pit latrine	400,000.00	400,000.00	30/11/2022	Ongoing-Procurement stage	200 students	Ongoing-Procurement stage
2021/22	Mbuijeru Primary School	Construction of five door pit latrine	500,000.00	500,000.00	31/12/2022	Ongoing-BQ Development	300 students	BQ Development
2021/22	NG-CDFC Office	Renovation of office purchase of curtains	292,207.00	292,207.00		Not Started.	NG-CDF	Re-allocation Request
2021/22	Bursary Secondary Schools	To award bursary for needy students in the constituency	26,500,000.00	26,500,000.00	31/10/2022	Ongoing	11,000 beneficiaries	Cheques are being issued

2021/22	Bursary Tertiary Schools	To award bursary for needy students in the constituency	19,481,107.65	19,481,107.65	31/08/2022	Ongoing		Cheques are being issued
2021/22	Bursary Special Schools	To award bursary for needy students in the constituency	2,000,000.00	2,000,000.00	07/07/2022	Ongoing	4,100 beneficiaries	Cheques are being issued
2021/22	Sports Projects	To Carry out constituency sports tournament where the winning teams will be awarded with balls, uniforms and trophies where facilitation of the tournament @ Kshs 1,391,777.58 and purchase of balls and uniforms trophies	2,741,777.58	2,741,777.58	15/11/2022	Ongoing-tournament set to end on 31/7/2022	600 beneficiaries	Ongoing-tournament set to end on 31/7/2022
2021/22	Muganjuki Primary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	1800 constituents	Procurement Ongoing
2021/22	Karuru Secondary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	200 students	Procurement Ongoing
2021/22	Kavutiri Primary School	Construction of 6 door pit latrine with 2 door disability friendly flush toilet i.e exhaustible to completion	1,100,000.00	1,100,000.00	15/12/2022	Ongoing-Procurement stage	150 students	Procurement Ongoing
2021/22	Kathanjuri Primary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	350 students	Procurement Ongoing
2021/22	St Joseph Kevote Primary School	Construction of three door pit latrine with one disability friendly flush pit latrine to completion	400,000.00	400,000.00	15/12/2022	Ongoing-Procurement stage	300 students	Procurement Ongoing
2021/22	Karuru Assistant Chief's office	Construction of one disability friendly pit latrine to completion	141,777.58	141,777.58	31/12/2022	Ongoing-BQ Development	200 students	Development of BQ
2021/22	Iriari Primary School	Purchase of 80 desks @3,500 and 80 chairs @1500.	400,000.00	400,000.00	30/11/2021	Complete and in use	2,800 constituents	Complete
2021/22	Kathari Primary School	Renovation of 6 classrooms: Flooring,Re-roofing, plastering, painting ,fixing steel casement windows and dooors	2,300,000.00	2,300,000.00	15/11/2022	Ongoing-98% complete only finishing works pending	80 students	98% complete
2021/22	Mufu Primary School	Renovation of classrooms: Flooring, Re-roofing, plastering and painting of 7 classrooms. Fixing of one steel casement door and 5 windows.	2,300,000.00	2,300,000.00	15/11/2022	Ongoing-95% complete only finishing works pending	250 students	95% complete
2021/22	Canon Herbert Ikuura Primary School	Renovation of 5 classrooms : Concreting slab, floor screed , painting, re-roofing, fixing steel fabricated doors and windows with window panes	2,000,000.00	2,000,000.00	31/03/2022	Complete and in use	350 students	Complete
2021/22	Kanginga Primary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	30/04/2022	Complete and in use	180 students	Complete
2021/22	Karurumo Primary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	30/04/2022	Complete and in use	50 students	Complete
2021/22	Gaitutu Primary School	Purchase of 2 Acres land	2,500,000.00	2,500,000.00	31/01/2023	Ongoing-Procurement stage	500 students	
2021/22	Matururi Primary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	30/11/2022	Complete and in use	50 students	Complete
2021/22	Gatinda Primary School	Renovation of 8 classrooms:Re-Roofing,Flooring,plastering,painting,fixing of window panes and fascia boards	1,200,000.00	1,200,000.00	31/12/2022	Ongoing-BQ Development	400 students	development of boq
2021/22	Kithunguthia primary School	Renovation of classrooms-Re-roofing and painting of 10 classrooms, Tiling , fixing of window panes and permanent vents in four classrooms	2,300,000.00	2,300,000.00	15/11/2022	Ongoing-98% complete only finishing works pending	500 students	98% complete
2021/22	Karumiri Primary School	Purchase of 1/4 acre of land	500,000.00	500,000.00	31/01/2023	Ongoing- at procurement stage	250 students	land procurement

2021/22	Nthagaiya Primary School	Renovation of 5 classrooms; Re-roofing,plastering , painting and tiling	2,300,000.00	2,300,000.00	31/12/2022	Ongoing-65% complete,painting,flooring and other finishing works pending	300 students	65% complete
2021/22	St Phillip Makengi Primary School	Construction of storey building with two classrooms on the ground and administration block on the first floor ; first phase construction of 2 classrooms with slab as a roof.	3,500,000.00	3,500,000.00	30/06/2023	Ongoing-15% complete - foundation works complete	100 students & 20 staff	15% complete - foundation works complete
2021/22	Gikuuri Primary School	Re-location of the gate and access road from the field (demolition of four condemned classroom to pave way for the new access road, removal of tree stumps ,excavation and access formation)	200,000.00	200,000.00	31/12/2022	Ongoing-Development of BQ	600 students	Development of BQ
2021/22	Karundori Primary School	Purchase of 1 acre of land	2,100,000.00	2,100,000.00	31/01/2023	Ongoing- at procurement stage	200 students	procurement stage
2021/22	Gatumbi Secondary School	Purchase of an 1/8 acre of land	300,000.00	300,000.00	31/01/2023	Ongoing- at procurement stage	250 students	land procurement ongoing
2021/22	Ciamanda Secondary School	Completion of 30 student laboratory;Construction of five benches, fixing of sinks, fixing of gas pipes and taps, fixing of water pipes and drainage works , wall plastering and painting. (Project was initially funded by M.O.F for Ksh	1,600,000.00	1,600,000.00	31/12/2022	Ongoing-65% complete; benches already done awaiting plastering and other works	30 students	65% complete
2021/22	Nyagari Secondary School	Completion of 30 student laboratory: Construction of five concrete benches , Fixing of sinks, gas pipes and taps,Electrical works ,Painting and Keying .(The project is currently at roofing stage)	1,700,000.00	1,700,000.00	31/12/2022	Ongoing-65% complete benches already done awaiting plastering and other works	30 students	65% complete
2021/22	St Micheal Kevote Secondary School	Construction of dining hall to roofing stage (Capacity of 150 students)	3,000,000.00	3,000,000.00	30/06/2023	Ongoing-45% complete-work done up to roofing stage	150 students	construction done to 45% upto roofing stage
2021/22	St Mary Goretti Rukuriri Secondary School	Construction of a classroom to completion.	1,200,000.00	1,200,000.00	15/12/2022	Ongoing- 10% complete @ foundation stage	50 students	construction ongoing- foundation stage
2021/22	N.I.C.A Kanduri Secondary School	Purchase of 3/4 acres of land	1,000,000.00	1,000,000.00	31/01/2023	Ongoing at procurement stage	200 students	procurement stage
2021/22	Kathari Assistant Chief	Purchase of 1/8 acre land	600,000.00	600,000.00	31/01/2023	Ongoing- at procurement stage	3,000 Constituents	procurement stage
2021/22	Karurumo chief's office	Completion of 3 roomed Chief's office-plastering, painting, tiling ,window and door fixing and tiling	500,000.00	500,000.00	31/10/2022	Complete and in use	10,000 Constituents	Complete
2021/22	Itonguri Assistant Chief's Office	Renovation of 2 roomed Assistant Chief's office-platering, painting, tiling and fixing fascia board	300,000.00	300,000.00	31/12/2022	Ongoing- procurement stage	4,500 Constituents	procurement done successfully
2021/22	Runyenjes East Chief's Office	Renovation of 3 roomed Chief's office- re-roofing, painting and flooring	300,000.00	300,000.00	31/12/2022	Ongoing- procurement stage	14,000 Constituents	procurement stage
2021/22	Kyeni North West Chief's Camp	Renovation of 5 roomed Chief's office- Re-roofing,painting,electrical wiring,fixing of fascia board),	800,000.00	800,000.00	31/12/2022	Ongoing- procurement stage	10,000 Constituents	procurement doone successfully
2021/22	Mbuinjuru Assistant Chief's office	Construction of one disability friendly flush pit latrine with a urinal	200,000.00	200,000.00	31/12/2022	Ongoing- procurement stage	3,000 Constituents	Procurement Ongoing
2021/22	Kagaari North West Chief's office	Renovation of 4 roomed Chief's office- re-roofing and painting	200,000.00	200,000.00	31/12/2022	Ongoing- procurement stage	8,000 Constituents	procurement ongoing